COMPLETION REPORT

1. Name of Work : IMPROVEMENTS AND ASPHALTING TO 22ND CROSS (PIPE LINE ROAD) BHUVANESHWARI NAGARA 1ST MAIN AND 1ST A MAIN ROAD BRUNDAVANA EXTN., (FROM PIPE LINE ROAD) IN BAGALAGUNTE WARD NO. 14 DASARAHALLI SUB DIVISION

2. Sanctioned Estimate No. & Dt :

3. Head of Account which is Chargeable : EE/DD/96/17-18 dt 5-6-2017

4. Work Order No. & Dt :

5. Name of Contractor : M/S.MAHENDRA ENGINEERING WORKS, PROP. G.VENKATESH

6a. Time stipulated for completion of work :

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 610/17-18

8. Check measurement of the Asst. : M.B. No. 610/17-18 Page No. 60908/1 to 60914/1

Asst. Exe. Eng. / Exe. Eng : Page No. 60928/1 to 60934/1

9. Name of the Office / Official :

incharge of the work :

10. a) Asst. Engineer : D S ಎಸ್ ಎಂ ಸುಬ್ರಹ್ಮಣ್ಯ

b) Asst. Exe. Engineer :

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
25-00	2231177-00	—	268823-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
23.14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ( )